

Myilly Point – Playground Precinct

Asbestos Remediation Update

Dear stakeholder,

Thank you for your patience as we continue to undertake works on the Myilly Point Playground Precinct.

The asbestos remediation is progressing well, with major excavation, rock breaking and removal of the uncontaminated material from the containment cell due for completion by **Saturday 4 July 2020**.

The next stage of the works will see the previously stockpiled contaminated material (under the white geotextile fabric) placed in the containment cell, these works will be undertaken within controlled asbestos working conditions in accordance with all applicable regulations, Australia Standards and in liaison with the NTEPA and NT Worksafe.

Air monitoring and dust suppression via water cart and sprinkler systems will continue to be conducted throughout this next phase of the works. This next phase of the project is expected to commence Monday 6 July 2020 and be completed within approximately two weeks.

Upon completion of this phase, final testing and clearances will be undertaken across the site allowing for the importing and placement of clean fill and topsoil to commence.

Working hours for the Myilly Point site are as follows:

- 0730hrs – 1700hrs Monday - Friday
- 0800hrs – 1630hrs Saturday

We appreciate your understanding while we undertake these important works to revitalise Myilly Point into an active community space for all to enjoy.

For more information please contact Department of Infrastructure, Planning and Logistic Project Director, Lyle Hebb on 08 8946 5218 or email lyle.hebb@nt.gov.au

For more information on this project please visit www.dipl.nt.gov.au/projects

We understand there are other landscaping works happening in the area, for more information on the City of Darwin landscaping project in Smith Street, please visit www.darwin.nt.gov.au/council/transforming-darwin